



TO DATE WATER TREATMENT PLANT UPGRADE CONSTRUCTION REPORT

SUBMISSION DATE Friday, September 17, 2021
SUBMITTED BY: Gary S. Willams

<p>PROJECT COUNTDOWN CLOCK</p> <p>DAYS REMAINING:</p> <p>353</p>

Routine Reporting



Reporting for work done during weeks 25 (Aug 29 thru Sep 4), Week 26 (Sep 5 thru Sep 11), and Week 27 (Sep 12 thru Sep 18).

Week 26th saw the wood framing removal, which has served to shape and support the wet cement. Pictures A through C shows the tank once it was un-formed. Pictures D and E show the partial filling of the tank as a leak check. Picture F shows some allowable leaking, but one leak will require patching/filling utilizing hydraulic cement to maintain better leak protection. The tank will be partially emptied, the patching made, and the tank filling continued to the full mark of one foot from the top.

Work began this week at the river pumping station with erosion control Rip-Rap ahead of the water intake to help negat bank erosion that had started some time ago, pictures G.

