



TO DATE WATER TREATMENT PLANT UPGRADE CONSTRUCTION REPORT

SUBMISSION DATE **Friday, August 27, 2021**
SUBMITTED BY: **Gary S. Williams**

PROJECT COUNTDOWN CLOCK
DAYS REMAINING:

374

Routine Reporting



Week 24 of the Water Plant Upgrade saw a flurry of activity on Thursday, August 26 with the cement pouring of the sludge holding tank side walls done. Prep work started a little after 06:00 AM with the positioning of the cement pump truck and overall site preparedness. The first 10 yards of cement rolled into position a little after 06:30 AM. The actual pour was completed at 10:15 AM. The tank will dry for seven days and will be uncovered next week on the 2nd of



Red arrow denotes pumped cement discharge entering form.
Blue arrow is a vibration tool that works trapped air out of cement and sets it in place, working cement down and



Electricians have installed lighting and switches on the front of building.